

Hanover St Garage Restoration

Tue 1/2/24

ID	Task Name	Duration	Start	Finish	Jan 7, '24							Jan 14, '24													
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
1	Hanover St Entrance Repairs - Level 3 - Partitions	2 days	Tue 1/2/24	Wed 1/3/24		█	█																		
2	Hanover St Entrance Repairs - Level 3 - Shoring	2 days	Thu 1/4/24	Fri 1/5/24				█	█																
3	Hanover Street Entrance Repairs - Level 3 - Demo	8 days	Mon 1/8/24	Thu 1/18/24									█	█	█	█	█	█	█	█	█	█	█	█	█
4	Lad Street Stair Tower Repairs (W.I. 3.10, 3.11, 41.1)	12 days	Tue 1/2/24	Thu 1/18/24		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
5	Fleet Street Stair Tower Repairs (W.I. 3.11, 41.2)	12 days	Tue 1/2/24	Thu 1/18/24		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
6	Sealant Work - Level 4 (W.I. 11.1, 11.2, 11.5) - Weather Dependent	12 days	Tue 1/2/24	Thu 1/18/24		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█